

Total work

S.No	Activity	Cost	Time line	Days	End Date
1	Issue of Work Order	243.23 Cr	20-Oct-15	1	20-Oct-15
2	Commencement of work		20-Oct-15	15	3-Nov-15
3	Substructure drawings and design approval	0.97Cr	7-Nov-15	120	5-Mar-16
4	Superstructure drawing and design approval	1.22 Cr.	7-Jan-16	120	5-May-16
5	Approval of berth fixtures	0.24Cr.	18-Mar-16	235	7-Nov-16
6	Dismantling WQ-7	1.14Cr	24-Dec-15	372	29-Dec-16
7	Piling	145.67Cr	19-Jan-16	451	13-Apr-17
8	Beams	41.11Cr	14-Mar-16	576	10-Oct-17
9	Deck slab	23.91Cr	1-Apr-16	221	7-Nov-16
10	Crane Track	0.63Cr	4-Mar-17	214	3-Oct-17
11	Dredging	24.13Cr	25-Sep-16	408	6-Nov-17
12	Fixing of Marine Fixtures	1.53Cr	11-Aug-17	91	9-Nov-17
13	Area Illumination	2.68Cr	11-Aug-17	91	9-Nov-17
14	Handing Over WQ-7 & 8 Berths		9-Nov-17	1	9-Nov-17



