






































**ASTER INFRATEK PRIVATE LIMITED**  
**CONSTRUCTION SCHEDULE (WQ-8 RE Day to Day Breakup)**

L2 Network

ID	Task Name	Duration	Start	Finish	July			August					September				October				Nov								
					6-0	3-0	0-0	7-0	4-0	1-0	8-0	4-0	1-0	8-0	5-0	1-0	8-0	5-0	2-0	9-0	6-1	3-1	0-1	7-1	3-1	0-1			
0	<b>Name of work: Extension of West Quay Return end in replacement of existing RCC Lay by Jetty for coastal cargo and berthing of Harbour crafts and Proposed construction of WQ-8 Return end in the Northern arm</b>	<b>117 days</b>	<b>Sat 12-07-14</b>	<b>Wed 05-11-14</b>																									
1	<b>PART-B:- Proposed construction of WQ-8 Return end in the Northern arm Extension of Inner</b>	<b>117 days</b>	<b>Sat 12-07-14</b>	<b>Wed 05-11-14</b>																									
2	<b>Diapharam walls - Total 16Nos - 12 Nos completed, Balance = 4Nos</b>	<b>26 days</b>	<b>Fri 26-09-14</b>	<b>Tue 21-10-14</b>																									
3	Panel No - 28	7 days	Fri 26-09-14	Thu 02-10-14																									
7	Panel No - 29	7 days	Fri 03-10-14	Thu 09-10-14																									
11	Panel No - 30	6 days	Fri 10-10-14	Wed 15-10-14																									
15	Panel No - 31	6 days	Thu 16-10-14	Tue 21-10-14																									
19																													
20	<b>Pile Muffs - Total 67 nos - 55 Nos completed - Balance=12Nos</b>	<b>6 days</b>	<b>Sat 27-09-14</b>	<b>Thu 02-10-14</b>																									
21	Pile Muffs Nos -4	2 days	Sat 27-09-14	Sun 28-09-14	 0%																								
22	Pile Muffs Nos -4	2 days	Mon 29-09-14	Tue 30-09-14	 0%																								
23	Pile Muffs Nos -4	2 days	Wed 01-10-14	Thu 02-10-14	 0%																								
24																													
25	<b>Longitudinal, Main, Copping Beams - Total 52 Nos - 46 Completed, Balance=6nos</b>	<b>18 days</b>	<b>Sun 28-09-14</b>	<b>Wed 15-10-14</b>																									
26	Beam no - 27	6 days	Sun 28-09-14	Fri 03-10-14																									
30	Beam no -28,29	7 days	Thu 02-10-14	Wed 08-10-14																									
34	Beam no - 30 & 31	6 days	Mon 06-10-14	Sat 11-10-14																									
38	Beam no 32	4 days	Sun 12-10-14	Wed 15-10-14																									
42																													
43	<b>Precast slabs - Total-200Nos, 189 Completed, balance= 11Nos</b>	<b>5 days</b>	<b>Thu 25-09-14</b>	<b>Mon 29-09-14</b>																									
44	PS1 - 11 Nos	5 days	Thu 25-09-14	Mon 29-09-14	 0%																								
45																													
46	<b>Dredging</b>	<b>100 days</b>	<b>Sat 12-07-14</b>	<b>Sun 19-10-14</b>	 0%																								
47	<b>Deck Slab works - 150 Mtrs</b>	<b>70 days</b>	<b>Wed 20-08-14</b>	<b>Tue 28-10-14</b>																									
48	<b>Deck slab -20mtrs</b>	<b>13 days</b>	<b>Wed 20-08-14</b>	<b>Mon 01-09-14</b>																									
52	<b>Deck slab -56mtrs</b>	<b>26 days</b>	<b>Tue 02-09-14</b>	<b>Sat 27-09-14</b>																									
56	<b>Deck slab -30mtrs</b>	<b>21 days</b>	<b>Sun 28-09-14</b>	<b>Sat 18-10-14</b>																									
60	<b>Deck slab -44mtrs</b>	<b>19 days</b>	<b>Fri 10-10-14</b>	<b>Tue 28-10-14</b>																									
64	<b>Wearing coat - PCC 1:1:2</b>	<b>8 days</b>	<b>Wed 29-10-14</b>	<b>Wed 05-11-14</b>	 0%																								
65	<b>Paver blocks laying</b>	<b>30 days</b>	<b>Mon 06-10-14</b>	<b>Tue 04-11-14</b>	 0%																								
66	<b>Deck Fixtures &amp; Finishing</b>	<b>8 days</b>	<b>Wed 29-10-14</b>	<b>Wed 05-11-14</b>	 0%																								

Project: WQ-8 Return End  
 Date: Sat 20-09-14

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		Group By Summary	
Milestone		Rolled Up Milestone		External Tasks		Deadline	