

17.09.2014

WQ6-Project Schedule for Balance works

Sl.No.	Construction Period-Weeks	Sep-14				Oct-14				Nov-14				Dec-14				Jan-15				Status
		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	
1	Civil works																					
2	Berth Construction	←→																	weather and other factors permitting			
3	Crane Rail Fixing	←→																				
4	Fixing of Fenders & Bollards	←→																				
5	Jetty Backup Development	←→																	Interdependent on construction of berth			
6	Balance Compound wall	←→																				
7	Development of Main Entrance & Gate	←→																				
8	Admin Building	←→																	Interdependent on construction of berth			
9	Electrical 33 kV power room	←→																				
10	Sump cum Pump House	←→																				
11	Dredging works	←→																	Dredging beyond 50 mts and approaches pending by VPT			
12	Mechanical & Electrical works																					
13	Comission & Charging of 33 kV Electrical Substation	←→																				
14	Ship unloader Roll on Roll off- LLC	←→																				
15	Comissioning of LLC	←→																				
16	Front End Loaders	←→																				
17	Fork Lifts	←→																				
18	DSS & Firefighting	←→																	Await Permission from VPT for Pipe line to Stack yard			
19	Other packages																					

Notes

- 1.The Date of Award for Concession is 7th October 2011.
- 2.Physical possession of Berth area (2.45 Acres) on 21.11.2011 & Stack Yard Area on 01.
- 3.The Date of Removal of Abandoned Barge is 15th August 2014, Which was impeding the implementation of the project from date of award.
- 4.DSS Pipe line approval for Stack Yard pending from VPT.
- 5.Connectivity Approach Road to WQ6 Stack Yard is pending from VPT