

17.09.2014

WQ6-Project Schedule for Balance works

Sl.No.	Construction Period-Weeks	Sep-14		Oct-14				Nov-14				Dec-14				Jan-15				Status	
		1	2	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4		
1	Civil works																				
2	Berth Construction	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	weather and other factors permitting
3	Crane Rail Fixing		←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
4	Fixing of Fenders& Bollards					←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
5	Jetty Backup Development	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	Interdependent on construction of berth
6	Balance Compound wall	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
7	Development of Main Entrance & Gate	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
8	Admin Building	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	Interdependent on construction of berth
9	Electrical 33 kV power room	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
10	Sump cum Pump House	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
11	Dredging works	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	Dredging beyond 50 mts and approaches pending by VPT
12	Mechanical & Electrical works																				
13	Comission & Charging of 33 kV Electrical Substation	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
14	Ship unloader Roll on Roll off- LLC							←	←	←	←	←	←	←	←	←	←	←	←	←	
15	Comissioning of LLC							←	←	←	←	←	←	←	←	←	←	←	←	←	
16	Front End Loaders	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
17	Fork Lifts	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	
18	DSS & Firefighting	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	←	Await Permission from VPT for Pipe line to Stack yard
19	Other packages																				

Notes
 1.The Date of Award for Concession is 7th October 2011.
 2.Physical possession of Berth area (2.45 Acres) on 21.11.2011 & Stack Yard Area on 01.
 3.The Date of Removal of Abandoned Barge is 15th August 2014,Which was impeding the implementation of the project from date of award.
 4.DSS Pipe line approval for Stack Yard pending from VPT.
 5.Connectivity Approach Road to WQ6 Stack Yard is pending from VPT