

Total work

S.No	Activity	Cost	Time line	Days	End Date
1	Issue of Work Order	18.19 Cr	20-Oct-15	1	20-Oct-15
2	Commencement of work		3-Nov-15	1	3-Nov-15
3	Providing Rock of grade 1000kg. to2000Kg.	0.40Cr	19-Jan-16	40	27-Feb-16
4	Providing PCC M-20 for Precast armour Units	13.02 Cr.	15-Dec-15	280	19-Sep-16
5	Providing RCC M-20 for Precast armour units(Dolases)	1.33Cr.	2-Feb-16	231	19-Sep-16
6	Handling Precast armour units of 50T & 25T	0.81Cr	10-Jan-16	276	11-Oct-16
7	Supplying & placing reinforcement steel	0.87Cr	2-Feb-16	246	4-Oct-16
8	Provision towards hire of motor launch	0.04Cr	16-Feb-16	246	18-Oct-16
9	Provision towards Initial & Final Survey	0.06Cr	15-Dec-16	14	28-Dec-16
10	Providing PCC M-20 for precast armour units of 6Ton.	0.67Cr	19-Jan-16	238	12-Sep-16
11	Handling Precast armour units of 6T	0.12Cr	9-Feb-16	246	11-Oct-16

