

Project Details																																				
Name of Port	Visakhapatnam Port Trust																																			
Name of Project	Extension of the Existing Container Terminal at Visakhapatnam Port Trust on DBFOT basis																																			
Estimated Cost (Rs. In crores)	633.11																																			
Estimated Capacity (MTPA)	0.54 MTEUs																																			
Name of the Nodal Officer for the Project	Sri.T.Surya Rao, Exe. Engineer																																			
Implementation Schedule																																				
		2015			2016									2017									2018													
Sl.No.	Task Description	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	March	April	May			
1	Preparation of Technoeconomic Feasibility Report																																			
2	In-principle Approval of Competent Authority																																			
3	Selection of Consultant for DPR Preparation, Tendering and Detailed Engineering																																			
4	Preparation of DPR																																			
5	Selection of Transaction Advisor																																			
6	Approval of Competent Authority																																			
7	EIA study and Environmental Clearance from MoEF& CP fulfillment by CA & Concessionaire																																			
8	Preparation of Tender Documents (PPP)																																			
9	Submission of SFC/EFC/PIB/PPPAC Memorandum for Appraisal																																			
10	Administrative approval of Competent Authority																																			
11	Tender Preparation and issue for Construction of Basic Port Infrastructure																																			
12	Receipt of Bids and Selection of Contractor																																			
13	Issue of RFQ and Receipt of PQ Documents from BoT Operators																																			
14	Evaluation of Technical Bid																																			
15	Shortlisting of Bidders																																			
16	Issue of RFP and Receipt of Proposals																																			
17	Opening of Price Bid, Negotiations and Finalisation of Contract																																			
18	Issue of LoA for Terminal Construction																																			
19	Commissioning of Project																																			
	★	Completed / achieved tasks																																		
		Online application submitted to MoEF for Env. Clearance and is in process																																		
		Award of Concession is likely in March 2016 and period of completion of project is 24 months from the date of award of concession																																		