

BERTH PARTICULARS AND BERTH OCCUPANCY

	Sl. No.	Name of berth	Designed/actual drafts (meters)	Quay length (meters)	Year of commission	No. of days Available	No. of days Occupied	% occupancy based on 366 days	Equipment available
I N N E R H A R B O U R		Port Berths:							
	1.	EAST QUAY-1	14.50	280.00	2014	366	103	28	
	2.	EAST QUAY-2 *	—	—	—	—	—	—	
	3.	EAST QUAY-3 *	10.06	167.64	1933	160	70	44	
	4.	EAST QUAY-4 *	10.06	231.00	1955	332	177	53	
	5.	EAST QUAY-5 *	11.00	167.64	1968	—	—	—	
	6.	EAST QUAY-6	11.00	280.00	1966	366	264	72	4 Nos. 20 T Elec. Cranes
	7.	EAST QUAY-7	14.50	255.00	1995	366	288	79	1 No. 100 T HMC
	8.	WEST QUAY-1	13.50	212.00	1994	366	200	55	2 Nos. 100 T HMCs
	9.	WEST QUAY-2	13.50	226.70	1992	366	232	63	
	10.	WEST QUAY-3	13.50	201.12	1992	366	194	53	
	11.	WEST QUAY-4	11.00	243.00	1965	366	162	44	
	12.	WEST QUAY-5	11.00	241.70	1965	366	143	39	
	13.	WEST QUAY-7	14.50	280.00	2018	366	190	52	1 No. 100 T HMC
	14.	WEST QUAY-8	14.50	280.00	2018	366	140	38	
	15.	OR-1 (*)	10.06	183.00	1957	366	307	84	Direct discharge through pipe line to tank farms
	16.	OR-2 (*)	9.75	183.00	1957	366	290	79	
17.	FERTILISER BERTH	10.06	173.13	1967	366	127	35	400TPH marine unloader 2 silos of 5500T capacity.	
		BOT/PPP Berths:							
1.	EAST QUAY-8 (M/s.Vizag Seaport Pvt., LTd.,)	14.50	255.00	2004	366	206	56	4 Nos.100 T HMCs	
2.	EAST QUAY-9 (M/s.Vizag Seaport Pvt., Ltd.,)	14.50	255.00	2005	366	239	65		
3.	EAST QUAY-10 (M/s.AVR Infra)	11.00	180.00	2017	366	43	12	Unloading arms of 300TPH	
4.	WEST QUAY-6 (M/s. West Quay Multiport Pvt., Ltd.,)	14.00	255.00	2015	—	—	—	Rail mounted level luffing cranes of 60 T – 2 Nos.	
		Total Inner Harbour (I.H)				6,348	3,375	53	

BERTH PARTICULARS AND BERTH OCCUPANCY

O U T E R H A R B O U R		Port Berths:							
	1.	OFF SHORE TANKER TERMINAL	17.00	408.00	1985	366	85	23	Three Unloading arms of 5500TPH
	2.	LPG	14.00	370.92	2000	366	263	72	
	3.	Single Point Mooring (SPM)							
		PPP Berths:							
	1.	VGCB (M/s. Vedanta General Cargo Berth)	18.10	356.00	2013	366	283	77	Fully Mechanized coal terminal
	2.	ORE BERTH-1 (M/s. Essar Vizag Terminals Ltd.,)	16.50	300.00	2015	366	303	83	Fully mechanized iron ore terminal
	3.	ORE BERTH-2 (M/s. Essar Vizag Terminals Ltd.,)	16.50	300.00	2015				
		Container Terminal (M/s. Visakha Container Terminal Pvt., Ltd.,)	14.50	451.00	2003	366	260	71	4Nos RMQCs/6Nos RTGCs/6Nos reach stackers
		Total Outer Harbour (O.H)				1,830	1,194	65	
		Grand Total (I.H+O.H)				8,178	4,569	56	
		VPT Berths				5,616	3,132	56	
		BOT / PPP Berths				2,562	1,437	54	

Note: The permissible drafts at different berths are subject to availability of tide.

Berth Occupancy related to cargo vessels only and based on actual days available.

* EQ-2 to EQ-5 berths are completed on 30.09.2019.

Permissible vessel dimensions

Description	Inner Harbour	Outer Harbour
Vessel Class	Panamax	Super Cape
Beam (meters)	32.50	50.00
Draft (meters)	14.50	18.10
Subject to tide (meters)	On high tide (1 meter)	—

- OR-3 berth is operational w.e.f 9.2.2021.
- * WQ-6 berth is operated by VPT from 8.2.2021.